



**Kinnelon Board of Education  
Kinnelon High School  
Project Manager's Weekly Report  
Prepared by: Leonardo Canziani, Site Manager**

**A. Activities during the Week of December 17 – 21, 2007**

- Continued lay-out of duct penetrations thru second floor.
- Continued installation of interior CMU walls and HM door frames at second floor.
- Continued installation of masonry firewall between new and existing buildings.
- Continued installation of rough electric inside CMU walls.
- Completed pouring of concrete slab on deck at third floor.
- Completed above ground rough plumbing at Faculty Toilets 119 & 120.

**B. Anticipated activities during the Week of December 26 – 28, 2007**

- Continue installation of interior CMU walls at second floor.
- Commence installation of exterior CMU walls at third floor.
- Continue installation of rough electric inside both interior and exterior CMU walls.
- Commence erection of structural steel at third level (Media Center/Music Room).
- Complete installation of roof drain pans and roof supports.
- Commence core drilling slab on deck between 2<sup>nd</sup> and 3<sup>rd</sup> floors, for all plumbing penetrations.

**C. Impact to Students & Staff**

**Noise**

- Truck traffic, fork-lift moving block pallets, cement mixers.

**Traffic and Parking**

- No impact to students and staff.

**Clean-up**

- The contractor was reminded to implement daily housekeeping procedures throughout the construction site.



**D. Progress Photographs**



Progress of interior CMU walls.



Stair installation (poured concrete steps).

Kinnelon Board of Education  
Kinnelon High School