



**Kinnelon Board of Education
Kinnelon High School
Project Manager's Weekly Report
Prepared by: Leonardo Canziani, Site Manager**

A. Activities during the Week of March 3 – 7, 2008

- Completed installation of interior CMU partitions, except chase walls.
- Commenced rubbing and cleaning new CMU walls and concrete floors.
- Continued installation of ductwork at both second and third floors.
- Continued installation of above ceiling rough electric.
- Continued installation of rough plumbing for new Gang Toilets (2nd & 3rd floors).
- Continued installation of acid waste piping for new Science Labs.
- Continued installation of copper and gas piping at second floor.
- Completed installation of ceramic floor and wall tile at Faculty Toilets.

B. Anticipated activities during the Week of March 10 – 14, 2008

- Continue installation of above ceiling rough electric in new addition.
- Continue installation of gas piping, acid waste and all other above ceiling rough plumbing.
- Continue ductwork installation at third floor.
- Continue installation of exterior soffits and blocking at Library and Music Room.
- Continue installation of CMU chase walls (pending code inspections).
- Commence installation of brick face at new addition (weather permitting).

C. Impact to Students & Staff

Noise

- Truck traffic for deliveries, fork-lift moving block pallets, cement mixers, saw-cutting block.

Traffic and Parking

- No impact to students and staff.

Clean-up

- The contractor was reminded to implement daily housekeeping procedures throughout the construction site.



D. Progress Photographs



Third floor Science Lab.



Second Floor Corridor.

Kinnelon Board of Education
Kinnelon High School